


CONTRACT TIME FOR COMPLETION

Wisconsin Department of Transportation DT1923 04/2022

Project ID	5991-02-75	Highway	CTH ZM	Project Title	Town of Onalaska, CTH ZM	Date of Letting	November 8, 2022
Work Type	Pavement Replacement	County	La Crosse	Project Limits	CTH Z to CTH OT	Probable Date of Beginning	May 1, 2023



ITEM ANALYSIS

Item	Contract Quantity per Stage					Total Quantity	Unit	Production Rate	Working Days (per Stage)	Stage 1		Stage 2		Stage 3		Stage 4		Stage 5	
	Stage 1	Stage 2	Stage 3	Stage 4	Stage 5					Begin	End	Begin	End	Begin	End	Begin	End	Begin	End
	1. Traffic Control	1									1	LS	1	1	1				
2. Removing Pavement	50					50	SY	50	1	1									
3. Common Excavation	3,665					3,665	CY	400	10	1									
4. Base Stone	5,000					5,000	Tons	400	13	1									
5. HMA pavement	1,600					1,600	Tons	400	4	1									
6. Shouldering	450					450	Tons	200	3	1									
7. Pavement marking	8,640					8,640	LF	4000	3	1									
8. Seeding and Finishing Items	1					1		0.2	5	1									

Month	Date		Days			Possible Work Days	Additional Work Days Modifier	Adjusted Possible Work Days	Probable Work Days			
	Begin	End	Month	Total	Holiday				%	Month	Total	
			0	0		0		0	0	0	0	0
			0	0		0		0	0	0	0	0
			0	0		0		0	0	0	0	0
			0	0		0		0	0	0	0	0
May	5/1/2023	5/31/2023	31	31	1	22		22	80	18	18	
June	6/1/2023	6/30/2023	30	61		22		22	80	18	36	
July	7/1/2023	7/10/2023	10	71	1	5		5	85	4	40	
			0	71		0		0		0	40	
			0	71		0		0		0	40	
			0	71		0		0		0	40	
			0	71		0		0		0	40	

Note: Chart is based on the assumption of work not occurring on weekends or holidays. If work is expected to occur on these days, adjust Possible Work Days by adding days to the Additional Work Days Modifier column. See FDM 19-10-30.

REMARKS

Need to keep open to local traffic at all times

Contract Work Type

- Calendar Day
- Working Day
- Completion Date

40

Prepared By
Julie Neebel