

PROGRESS SCHEDULE

DT1997 8/24/2020

La Crosse County
Based on 1-2 crews working
5 (10) hour days weekly
Saturdays as needed to Maintain Schedule

Specified Holidays
Memorial Day
4th of July

Wisconsin Department of Transportation

Page _____ of _____ of _____

Project ID 5346-00-71	Name of Road Drogseth Road	County La Crosse	Hwy. No. LOC STR	Contractor Radtke Contractors, Inc
Contract Time 70 <input checked="" type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	or Completion Date of	Estimated Start Date 4/29/2024	Estimated Completion Date 6/21/2024	Prepared By Jason O'Connell
				Date 2/28/2024

1. The contractor shall submit a copy of the progress schedule to the Region's Project Manager prior to beginning work and 14 days prior to the preconstruction conference. At any time the work falls behind schedule, the Contractor shall submit a revised schedule, if requested by the Engineer

2. Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling item must be identified.

			29-Apr	6-May	13-May	20-May	27-May	3-Jun	10-Jun	17-Jun	24-Jun	1-Jul	8-Jul	15-Jul	22-Jul		
Month																	
<input checked="" type="checkbox"/> Week of																	
Estimated No. of Working Days per			5	5	5	5	4	5	5	5	5	3	4	5	5		
Work Items or Operations	Quantity & Units	Est. Daily Production	BAR GRAPH LEGEND														
			Controlling Item						Non-Controlling Item								
Traffic Control Setup	1 EA	1 EA/DAY	█														Proposed Actual
Mobilizing Equipment	1 STA	1 STA/DAY	█														Proposed Actual
Erosion Control #1 Silt Fence	1 EA	1 EA/DAY	█														Proposed Actual
Clearing & Grubbing	3 STA	3 STA/DAY	█														Proposed Actual
Install Temp Bridge	1 EA	.25 EA/DAY	█	█													Proposed Actual
Install Temp Shoring	400 SF	400/DAY		█													Proposed Actual
Install Aggregate Detours	253 TON	126.5 TON/DAY		█													Proposed Actual
Removal of Superstructure	1 EA	1/DAY			█												Proposed Actual
Erosion Control #2 Turbidity Barrier	1 EA	1 EA/DAY			█												Proposed Actual
Removal of North Abutment	1 EA	1 EA/DAY			█												Proposed Actual
Excavation North Abutment	1 EA	1 EA/DAY			█												Proposed Actual
North Abutment Piling	290 LF	145 LF/DAY				█											Proposed Actual
North abutment Form	40.4 CY	20.2 CY/DAY				█											Proposed Actual
North Abutment Pour	40.4 CY	40.4 CY/DAY				█											Proposed Actual
North Abutment Strip	1 EA	1 EA/DAY					█										Proposed Actual
North Abutment RipRap	125 CY	125 CY/DAY					█										Proposed Actual
North Abutment Backfill	242 TON	242 TON/DAY					█										Proposed Actual
Erosion Control #3 Turbidity Barrier Switch	162.5 CY	162.5 CY/DAY					█										Proposed Actual
South Abutment Removal	1 EA	.5 EA/DAY					█										Proposed Actual
South Abutment Excav.	1 EA	1 EA/DAY					█										Proposed Actual
South Abutment Piling	290 LF	145 LF/DAY						█									Proposed Actual
South Abutment Constr.	40.4 CY	20.2 CY/DAY						█									Proposed Actual
South Abutment Pour	40.4 CY	40.4 CY/DAY						█									Proposed Actual
South abutment Strip	1 EA	1 EA/DAY							█								Proposed Actual
South Abutment Riprap	120 CY	120 CY/DAY							█								Proposed Actual
South Abutment Backfill	242 TON	242 TON/DAY							█								Proposed Actual
Deck Forming	103 CY	51.5 CY/DAY								█							Proposed Actual
Tie Deck Steel	17350 LBS	8675 LBS/DAY								█							Proposed Actual
Deck Pour	1 EA	1 EA/DAY									█						Proposed Actual
Weather Permitting	1 EA	1 EA/DAY										█					Proposed Actual
Deck Cure Time	1 EA	1 EA/DAY											█				Proposed Actual
Common Excavation	526 TON	263 TON/DAY												█			Proposed Actual

